Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	Earthwork in surface excavation in Hard soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications	Sqm	0.00	0.00	4147.50	252.00	1045170.00	4147.50	1045170.00	
2	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications	Cum.	0.00	0.00	987.96	324.00	320099.00	987.96	320099.00	
3	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Cement concrete road.	Cum	0.00	0.00	148.86	694.00	103309.00	148.86	103309.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
4	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work) - 62.5mm nominal OD pipes	Cum	0.00	0.00	365.00	1590.00	580350.00	365.00	580350.00	
5	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 50mm nominal OD pipes	Cum	0.00	0.00	4375.00	515.00	2253125.00	4375.00	2253125.00	
6	Providing and fixing gun metal wheel valve conforming to IS specification of approved make as per directions including all lead and lift etc., complete.- for 50mm dia	Cum	0.00	0.00	30.00	1641.00	49230.00	30.00	49230.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
7	Providing and fixing Chorinated Poly Vengl Chloride (CPVC) pipes conformimg to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittngs, this includes jointing of pipes and fittngs with one step solvent cement, trenching, refilling & testing of joints complete. (external work) - 32mm nominal CD pipes	Sqm	0.00	0.00	1926.00	246.00	473796.00	1926.00	473796.00	
8	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 7.5Newton per sqmm (Machine moulded Wirecut bricks) with cement morter 1:6 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications	T	0.00	0.00	3.73	11851.00	44204.00	3.73	44204.00	
9	Providing and fixing in position Bib Cock of approved quality 25mm nominal bore - NP including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Sqm	0.00	0.00	1198.00	246.00	294708.00	1198.00	294708.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
10	Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.	Cum	0.00	0.00	497.70	2435.00	1211900.00	497.70	1211900.00	
	Total Amount						6375891.00		6375891.00	

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Assistant Engineer
ward,16

Asst.Executive Engineer
Yeshwanathapura Sub-Division.

CIVIL QUALITY CONSULTANTS ★ ENGINEERS Bangalore

Scanned by CamScanner